

LEHI CITY


FIBER NETWORK MONTHLY UPDATE

November 27, 2024





LEHI FIBER TO MY CITY MAP



- Lehi City
- Construction in Progress
- Fiber Ready – Contact ISP

PROJECT OVERVIEW

NOTICE TO PROCEED

17 May 2022

DEMAND AGGREGATION LAUNCH

8 July 2022

GROUNDBREAKING CEREMONY

6 September 2022

SUBSTANTIAL COMPLETION

26 July 2025

COMPLETED BORING

217,127 feet

COMPLETED MICROTRENCHING

139,585 feet


COMPLETED FIBER PLACEMENT

2,035,740 feet

EXISTING CONDUIT UTILIZED

554,085 feet

36-MONTH PROJECT TIMELINE





NETWORK OPERATIONS and NETWORK AREA CLOSE OUT

Strata Networks and Lehi City are working together to complete planning and fiber designs for Lehi Fiber facilities as part of new upcoming development projects that are within the city limits. Planning and care are provided so that these new developments can be integrated into the existing Lehi Fiber network systems under construction. When construction within a new development is completed, customers can sign up for services. New developments located within existing cabinet areas 10A and 17 have been completed, such that customers may sign up for new services.

The Lehi Fiber team and Strata are working on construction punch lists, completion checklists, and details to complete and closeout some of the initial build cabinet and Network Areas. Once cabinet and Network Areas are fully complete and closed out, Lehi City will obtain ownership of those portions of the network. Customer sign ups and associated work that will occur after an area has been closed out will transition to network operations. The ability to sign up for service on the network does not change due to the close out and ownership transition of a network area to Lehi City. Once an area is opened for customer orders the sign-up process workflows and systems do not change.

ENGINEERING and CONSTRUCTION

RING AND DISTRIBUTION FIBER CONSTRUCTION

- Construction for **cabinets 19, 40, 41, 33, 32, 33N, 27A, 27B, 28A, 28B, 16A, 16B, 26, 14A, 14B, 20A, 24, 22, 20B, 6, 29A, 29B, 12 and 42** are in progress. Once construction is complete and fiber is placed, all locations within these cabinet boundaries may receive service. Notifications to the citizens informing them of service availability will be given at that time.
- Aerial make-ready work is continuing in **cabinets 14A and 14B**.
- Initial communication with citizens generally occurs one week before cabinet areas begin construction.
- Construction for three cabinets is being completed. Fiber blowing and splicing has begun. These cabinets will be taking customer orders in the upcoming weeks. We are anticipating a cabinet being completed and ready for new customer orders about every week through the end of the year.
- Strata is working diligently to complete and or tidy up construction limits along city streets before the winter weather is upon us.
- There are five total cabinet areas left to begin construction. Scheduling for remaining cabinets to start construction is being finalized. Construction for the remaining cabinet areas will begin after the new year.

Aerial make-ready work by Lehi Power is in progress for some of the cabinets under construction. Additional power make-ready work in other cabinet areas will begin in the upcoming weeks.

Joint use telecommunications make-ready work in all cabinet areas is intended to be completed during the Lehi Fiber aerial installation.



CUSTOMER INSTALLATIONS

Cabinet Areas 5, 18, 7, 9, 8, 4A, 4B, 10A, 10B, 17, 2, 13A, 13B, 3A, 3B, 21, 34, 37B, 35, 31, 30, 11, 1B, 38, 39, 37A, and 1A are currently taking orders for new service. Customers within additional cabinet areas will be available once construction, fiber blowing, and fiber splicing are completed.

City locations are being installed once construction in the serving cabinet area is complete and orders for new service connections are made available.

MARKETING/PUBLIC RELATIONS

DEMAND AGGREGATION

As of November 21, 2024, the demand aggregation platform reached a total of 9,930 unique addresses registered within city limits.

VIDEO SHOOT

The Strata marketing team worked closely with Lehi City and V6 Media this month to film a customer installation that will help educate future customers on what to expect in the installation process. We also invited some happy Lehi Fiber customers to share video testimonials on how the City's fiber network has positively impacted their daily lives. These videos will be released to highlight the benefits, from the perspective of real customers, of the Lehi Fiber Network to others who may be considering switching.